

HOME RETROFIT SPECIFICATIONS MANUAL

HEAT PUMP CONTROLS COMPLETE MEASURE CHECKLIST

All work must meet Energy Trust of Oregon specifications. **This checklist serves as a reference guide only.** Please refer to the current Specifications Manual for additional information and clarification. Specific reference sections are noted in italics.

<input type="checkbox"/>	Heat pump control must be installed on a heat pump system with supplemental/auxiliary electric furnace heat. <i>HC 1.0</i>
<input type="checkbox"/>	Heat pump control must be an eligible model; see https://www.energytrust.org/heatpumpcontrols for information. <i>HC 1.0</i>
<input type="checkbox"/>	External temperature sensors, if applicable, shall be installed according to the manufacturer's recommendations. <i>HC 1.0</i>
<input type="checkbox"/>	The lockout temperature shall be set at 35°F. <i>HC 1.1</i>
<input type="checkbox"/>	Temperature setback programmed to no more than 3°F. <i>HC 1.2</i>

Print Name:	Signature:	Date:
-------------	------------	-------